


BUENOS AIRES WATER SUPPLY AND SANITATION WITH A FOCUS ON VULNERABLE AREAS PROGRAM (P172689)

LATIN AMERICA AND CARIBBEAN | Argentina | Water Global Practice | Requesting Unit: LCC7C (6297) | Responsible Unit: SLCWA (9394)

IBRD/IDA | Program-for-Results Financing | FY 2021 | Team Leader(s): Lizmara Kirchner, Maria Catalina Ramirez

Seq No: 8 | Archived on 04-Dec-2024 | ISR02487 | Created by: Lizmara Kirchner on 14-Nov-2024 | Modified by: Lizmara Kirchner on 04-Dec-2024

1. PROJECT DEVELOPMENT OBJECTIVE
1.1 Development Objective

Original Development Objective (Approved as part of Approval package on 24-Feb-2021)

The Program Development Objectives are to increase access to safely managed water and sanitation services with a focus on vulnerable areas of Buenos Aires, and improve AySA's efficiency and capacity to respond to water and sanitation emergency needs

2. OVERALL RATINGS

Name	Previous	Current
Progress towards achievement of PDO	● Satisfactory	● Moderately Unsatisfactory
Overall Implementation Progress (IP)	● Moderately Satisfactory	● Unsatisfactory
Overall Risk Rating	● Substantial	● Substantial

3. KEY ISSUES & STATUS
3.1 Implementation Status and Key Decisions

The loan was signed on August 11, 2021 and became effective on September 21, 2021. With the change of administration, new priorities have been established at the national level and the Program is impacted by uncertainties, most of the program activities are paralyzed.

4. DATA ON FINANCIAL PERFORMANCE
4.1 Disbursements (by loan)



Loan/Credit/TF	Status	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed	Historical Disbursed
IBRD-92070	Effective	300.00	300.00	0.00	89.37	210.63	29.79%	300.00

4.2 Key Dates (by loan)

Loan/Credit/TF	Status	Approval	Signing	Effectiveness	Orig. Closing	Rev. Closing
IBRD-92070	Effective	25-Feb-2021	11-Aug-2021	21-Sep-2021	26-May-2026	26-May-2026

4.3 Program Action Plan

Action Description	1. Proposal to strengthen PCU for monitoring of program activities and DLIs, ensuring that the PCU has sufficient staff for these tasks, including focal points for each DLI. The proposal should be acceptable to the Bank, prepared and implemented.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Technical	NA	AySA	Other	4 months after the Effective Date	Completed
Completion Measurement	Proposal submitted to the Bank and implemented				
Comments	Completed				

Action Description	2. AySA will ensure that no expenses under the Program arise from a contract awarded to a company or individual debarred or suspended by the WB. (Compliance with the eligibility requirements related to fraud and corruption (according to the WBG ACGs)				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	AySA	Other	Throughout Program Implementation	In Progress
Completion Measurement	List of contracts awarded to firms and individuals is sent to the Bank annually.				
Comments	In progress				



Action Description	3. Preparation and implementation of a clause in the bidding documents on the handling of complaints, which includes a detailed description of the procedure through which a timely and fair revision of the complaint is ensured.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	AySA	Other	Preparation within the first 12 months from the Effective Date and application thereafter throughout Program Implementation	Completed
Completion Measurement	Clause on the treatment of procurement-related complaints to be included in the bidding documents, prepared and implemented in a satisfactory manner to the Bank				
Comments	Completed				

Action Description	4. Inform the WB of F&C allegations and provide information requested. Make sure that persons or contractors benefitting from WB financing are aware that the Bank may decide to apply sanctions against the person or company according to WB procedures				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	AySA	Other	Biannually throughout Program Implementation	In Progress
Completion Measurement	Full information, records and documentation the case submitted to the Bank as the Bank may request				
Comments	In progress				

Action Description	5. Map and georeference areas of conservation value within the AySA concession area. Update the map areas with high archaeological and paleontological sensitivity within the AySA concession area.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	AySA	Other	Within the first three months from the Effective Date	Completed



Completion Measurement	1) Publication on the institutional website 2) Incorporation of the information on the EIAs 3) Incorporation in the environmental and social technical specifications (ETAS) update
Comments	Completed

Action Description	6. Improve the procedures and processes for the management of materials with asbestos				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	AySA	Other	Within the first three months from the Effective Date	Completed
Completion Measurement	1) Attach the procedure to the ETAS and incorporate when updated 2) Asbestos management procedure implemented 3) Updated H&S procedure 4) Development of training content and training to the staff provided, with details on training roster				
Comments	Completed				

Action Description	7. Preparation of a code of conduct for cooperatives and a model or list of minimum requirements that will be required of the codes presented by contractors. Prepare a model of the beneficiary adhesion and conformity note.				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	AySA	Other	Within the first three months from the Effective Date, and prior to the start of the Program's works (whichever occurs first)	Completed
Completion Measurement	1) Publication on the institutional website 2) Incorporation into the Environmental and Social Management Plans (ESMPs) 3) Incorporation into the ETAS update				
Comments	Completed				



Action Description	8. Incorporate in the OM the minimum requirements to be demanded from contractors in the context of ESMP in cases where temporary effects on non-illegal informal economic activities or temporary effects on spaces for community use are identified				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	AySA	Other	Within the first three months from the Effective Date, and prior to the start of the Program's works (whichever occurs first)	Completed
Completion Measurement	Incorporation into the Environmental and Social Management Plans (ESMPs)				
Comments	completed				

5. KEY DATES

Key Events	Planned	Actual
Approval	25-Feb-2021	25-Feb-2021
Effectiveness	21-Sep-2021	21-Sep-2021
Mid-Term Review No. 01	03-Mar-2025	
Operation Closing/Cancellation	26-May-2026	

6. SYSTEMATIC OPERATIONS RISK-RATING TOOL

Risk Category	Rating at Approval Approval Package - 25 Feb 2021	Last Approved Rating ISR Seq. 07 - 21 Jun 2024	Proposed Rating
Political and Governance	● Moderate	● Moderate	● Substantial
Macroeconomic	● High	● High	● High



Sector Strategies and Policies	● Moderate	● Substantial	● Substantial
Technical Design of Project or Program	● Moderate	● Moderate	● Moderate
Institutional Capacity for Implementation and Sustainability	● Moderate	● Moderate	● Moderate
Fiduciary	● Substantial	● Substantial	● Substantial
Environment and Social	● Substantial	● Substantial	● Substantial
Stakeholders	● Moderate	● Moderate	● Moderate
Overall	● Substantial	● Substantial	● Substantial



7. RESULTS

7.1 PDO Indicators by PDO Outcomes

Indicator Name	Baseline		Actual (Previous)		Actual (Current)		Closing Period	
	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
Number of households gaining access to safely managed water services (Number)			2,595.00	21-Jun-2024				
	Comments on achieving targets		Households that will gain access to safely managed water supply either by the construction of the internal household connections or by improving water quality					
Number of households gaining access to safely managed sanitation services (Number)			5,459.00	15-Nov-2023	5,459.00	15-Oct-2024		
	Comments on achieving targets		Households that will gain access to safely managed sanitation by the construction of the internal household connections or by the expansion of primary wastewater infrastructure.					
Annual savings from operational and commercial efficiency measures (\$/year) (Number)			705,732.00	15-Nov-2023				
	Comments on achieving targets		AySA's annual savings from reduction of water losses, energy efficiency, and improvements the efficiency of bill collection. The targets corresponding to these three efficiency factors are 4,953,466, 2,375,100, and 2,200,000 US\$/year, respectively. The methodology for value calculation is included in the Operations Manual					
Number of AySA's emergency response mechanisms strengthened (Number)			2.00	15-Nov-2023	1	15-Oct-2024		
	Comments on achieving targets		These are 2 mechanisms : (i) the strengthening of AySA's Emergency Response and Recovery Plan with the COVID-19 Contingency Plan; and (ii) the implementation of AySA's digitalization strategy, which includes the digitalization of internal systems, namely: 1) consolidation of human resources systems; (2) enabling the remote work modality ; (3) enabling the predictive maintenance of assets; (4) digitalization of commercial processes; (5) optimization of the					



		customer complaint management system ; and (6) development of AySA's Citizen Engagement Strategy.
--	--	---

7.2 Intermediate Results Indicators by Results Areas

Indicator Name	Baseline		Actual (Previous)		Actual (Current)		Closing Period	
	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
Increase in wastewater treatment capacity (m3/s) (Number)			2.26	21-Jun-2024				
	Comments on achieving targets		Cumulative potential volume of wastewater treated by the 2 WWTPs under the Program (Jaguel WWTP 0.36 m3/s and Norte WWTP 1.36 m3/s) according to discharge quality regulation. Works in Norte WWTP include the optimization of module 1-2 (0.36 m3/s) and the construction of module 3 (1 m3/s). Therefore, the additional treatment capacity is 1.72 m3/s					
Increased pumping capacity in Belgrano WTP to deliver service to Florencio Varela (m3/h) (Number)			0.00	21-Jun-2024	0.00	15-Oct-2024		
	Comments on achieving targets		Flowrate capacity of the new pumping station to be built under the Program, located in the Belgrano water treatment plant, in the municipality of Florencio Varela, measured in m3/h					
Number of cooperatives trained in the Agua / Cloaca + Trabajo programs (Number)			24.00	21-Jun-2024	24	15-Oct-2024		
	Comments on achieving targets		The cooperatives must be constituted according to the national institute of social economy (INAES) and registered in the official Social Registry. The cooperatives need to have passed the certification exam run by FUTRASAFODE, Sanitation Workers' Foundation for Training and Development.					
Length of water supply pipes replaced (Kilometers)			121.00	21-Jun-2024	121.00	15-Oct-2024		
	Comments on achieving targets		Length of rehabilitated or renewed pipes in water distribution networks. Rehabilitated pipes can be defined as pipes in which repairs or replacements have been made					



Number of sewage pumping stations where energy monitoring equipment will be installed (Number)			146.00	21-Jun-2024	33	15-Oct-2024		
	Comments on achieving targets		Number of sewerage pumping stations where monitoring equipment will be installed to detect inconsistencies between billing and energy readings that will be fixed during Program implementation to achieve energy savings. The Program will install such equipment in 146 pumping stations, reaching 215 from the existing 69 where this equipment is already installed.					
Number of wells where energy monitoring equipment will be installed (Number)	0.00	Dec/2020	320.00	21-Jun-2024				
	Comments on achieving targets		Numbers of wells where monitoring equipment will be installed to detect inconsistencies between billing and energy readings that will be fixed during the Program to achieve energy savings.					
Number of large consumers tele-metered (Number)	0.00	Dec/2020	0.00	21-Jun-2024	0.00	15-Oct-2024	440.00	Dec/2021
	Comments on achieving targets		Number of large customer metered and billed whose consumption is over 500 m3/month					
Number of micro-meters installed (Number)			20,000.00	21-Jun-2024	20,000.00	15-Oct-2024		
	Comments on achieving targets		Number of micro-meters to be installed as part of the rehabilitation of the water supply network to reduce water losses.					
Prevention and Emergency Plan strengthened (Yes/No)	No	Dec/2020	Yes	21-Jun-2024				
	Comments on achieving targets		Preparation of the COVID-19 contingency plan and incorporation in PPE					
Number of digital solutions implemented (Number)			1.00	21-Jun-2024	1.00	15-Oct-2024		
	Comments on achieving targets		(1) consolidation of human resources systems; (2) enabling the remote work modality on a continuous basis; (3) enabling the predictive maintenance of main assets; (4) digitalization of commercial processes in AySA's network of commercial offices; and the (5) optimization of the customer complaint management system through the adoption of mobile and digital solutions. The methodology to measure the achievement of each solution is determined in the Verification Protocol.					
			Yes	21-Jun-2024				



Mobile app for citizen engagement in operation (Yes/No)	Comments on achieving targets		Development and implementation of a new digital channel - mobile app -for community engagement. The app will constitute a new communication channel between users and the utility. Features of the App, to consider it "in operation" are included in the Verification Protocol					
CRM system for citizen engagement strategy built (Yes/No)			No	21-Jun-2024	No	15-Oct-2024	Yes	Sep/2022
	Comments on achieving targets		Development of a Costumer Relationship Management system to centralize all communication channels with users. Details to consider it completed are included in the Verification Protocol					
Increased share of female staff in management level positions at AySA (Percentage)			25.00	21-Jun-2024				
	Comments on achieving targets		Percentage of women in management positions compared to the total number of employees at the same level					

7.3 Disbursement Linked Indicators (DLI)

PBC Name		Baseline	Actual (Previous)		Actual (Current)		Closing Period
			Value	Date	Value	Date	
1: Number of HH gaining access to safely managed water services (Number)	Value		558.00	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
1.1: Number of households gaining access to safely managed water services living in	Value		558.00	21-Jun-2024			
	Allocated Amount						



fragile neighborhoods (Number)							
DLI allocation			0.00				
1.2: Number of households gaining access to safely managed water services living non-fragile / formal neighborhoods (Number)	Value		0.00	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
2: Number of households gaining access to safely managed sanitation services (Number)	Value		1,782.00	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
2.1: Number of households gaining access to safely managed sanitation services living in fragile neighborhoods (Number)	Value		1,782.00	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
	Value		0.00	21-Jun-2024			



2.2: Number of households gaining access to safely managed sanitation services living in non-fragile / formal neighborhoods (Number)	Allocated Amount						
DLI allocation			0.00				
3: Preparation and adoption of AySA's Efficiency Improvement Action Plan (EIAP) (Yes/No)	Value		Yes	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
4: Implementation of AySA's Efficiency Improvement Action Plan (EIAP) (Percentage)	Value		55.10	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
4.1: Increase in Operational Efficiency (US\$/day) (Number)	Value		2,063.57	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
	Value		67.21	21-Jun-2024			



4.2:Increase in Digital Payment share (Percentage)	Allocated Amount						
DLI allocation			0.00				
5:Implementation and Strengthening of AySA's Prevention and Emergency Plan (PPE) (Yes/No)	Value		Yes	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
5.1:COVID-19 Contingency measures implemented (Yes/No)	Value		Yes	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
5.2:Preparation of the Epidemiological Risk Contingency Plan (Yes/No)	Value		Yes	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
6:Implementation of Digital Solutions (Number)	Value		2.00	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
	Value		1.00	21-Jun-2024			



6.1:Implementation of Digital Solutions for Internal Systems (Number)	Allocated Amount						
DLI allocation			0.00				
6.2:Digital Strategy for Citizen Engagement (Number)	Value		1.00	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				
7:Increase in share of women in leadership positions in AySA (Percentage)	Value		24.00	21-Jun-2024			
	Allocated Amount						
DLI allocation			0.00				